



الريان للخرسانة الجاهزة والمنتجات الأسمنتية ذ.م.م.

ALRAYYAN Readymix Concrete & Cement Products W.L.L.

INVOICE - الفاتورة

No. : 2024/763

Date : 31/12/2024

PO Ref : 5530102345

Name : ALCAT CONTRACTING COMPANY

Address : P.O BOX:681, DOHA -QATAR

Location : SITE IN AL UDEID

| SR.NO. المسلسل | DESCRIPTION / وصف المواد - البيان | UNIT الوحدة | QTY الكمية | RATE السعر | AMOUNT القيمة |
|---------------------|---|----------------|---------------|---------------|------------------|
| 1 | HALF BATTERED KERBSTONE 914X255X125 -K1 | PC | 420 | 12.00 | 5,040.00 |
| الاجمالى | | | | | 5,040.00 |
| Less Discount الخصم | | | | | - |
| QAR | | | | | 5,040.00 |

Qatari Riyals Five Thousand Forty Only

Please report any discrepancy within 7 days of receipt


For Al Rayyan Readymix Concrete and Cement Products W.L.L

Signature



Receiver's Signature

| SL. NO# | DATE | LPO NO | CUSTOMER NAME | DN NO# | ITEM CODE | ITEM DESCRIPTION | U O M | QTY. |
|--------------|----------|------------|------------------------|--------|------------|---|------------|------|
| 1 | 03-12-24 | 5530102345 | AL CAT CONTRACTING CO. | 87724 | KSHB255125 | HALF BATTERED KERBSTONE 914X255X125 (GABBRO/SRC)-K1 | NOS | 210 |
| 2 | 04-12-24 | 5530102345 | AL CAT CONTRACTING CO. | 87742 | KSHB255125 | HALF BATTERED KERBSTONE 914X255X125 (GABBRO/SRC)-K1 | NOS | 210 |
| TOTAL | | | | | | NOS | 420 | |



الوبيان للخرسانة الجاهزة والمنتجات الأسمنتية ذ.م.م.

ALRAYYAN Readymix Concrete & Cement Products W.L.L.

ص.ب : ٢١٠٥٨ مدينة مسيعيد الصناعية في قطر فاكس : ٤٤٣٦٧٣٤٢ س.ت : ٥٦٩٨

P.O. Box: 21058 Mesaieed Industrial City , Qatar Fax: +974 44367342 C.R. No.: 26098

توريد / اشعار نقل

Transport Memo / Delivery Note

Form Number F1504 Revision 00 Dated 01 February 2016

Delivery Order No. : 87724

رقم اشعار توريد :

Date :

03 / 12 / 2024

التاريخ :

Customer Order / LPO No. :

رقم طلب العميل :

Site Contact :

هاتف الموقع :

Customer :

عنوان :

Site Address :

مكان التسليم :

Address :

Al Cart Co. Ltd. Co

تلفون :

Tel :

تلفون :

Tel :

Fax :

Fax :

فاكس :

Fax :

ملاحظات :

50479192

Transporter : Al Rayyan

النقل :

Truck No. :

رقم السيارة :

Driver Name :

اسم السائق :

Driver's Tel. :

هاتف السائق :

Arrival Time : MIR, 5:10 AM

وقت الوصول :

Departure Time :

وقت المغادرة :

| الرقم Sr. No. | رمز Code | البيان / ملاحظات Description / Remarks | الوحدة Unit | الكمية Quantity |
|------------------|-------------|---|----------------|--------------------|
| 01. | | HFB ⌈ STONE - K1 914x288x125mm (10 Brm dlm) <div style="border: 1px solid black; padding: 5px; margin-top: 10px;"> الوبيان للخرسانة الجاهزة والمنتجات الأسمنتية ذ.م.م. ALRAYYAN Readymix Concrete & Cement Products W.L.L. Production Date: 09 NOV 2024 SIGN. <i>[Signature]</i> </div> | | 210 |

Goods Received in good Condition

استلمت البضاعة الموضحة بحالة جيدة

Prepared By: *[Signature]*

Name : RINKO EAL

الاسم :

أعدت بواسطة مراجعاً

Signature : *[Signature]*

التواقيع :

Checked by: مراجعاً

Transport Charges :

أجور نقل :

Loading Unloading Charges :


التحميل / التفريغ :

- Signed Delivery Note must be returned with driver
- No deduction or complains will be accepted after signing this memo.

- يجب اعادة هذا الاشعار مع السائق
- لا يقبل أي خصم أو شكوى بعد توقيع هذا الإشعار

Mesaieed Industrial area,
Street- 713, Plot # 42
P O Box # 21058
Doha, Qatar

Mob.: +974 68140048
Fax.: 974 44367342
E-mail: hazem.aladawy@alrayyanrcp.com



ALRAYYAN Ready Mix Concrete & Cement Products

(F0949, REV 02, DT 14.4.2018)

TEST REPORTS OF CONCRETE KERBS

| | |
|------------|---------------------|
| REPORT No. | AR / BTW / 24 / 074 |
| DATE | 29.11.2024 |

| | | | |
|--------------------|---|--------------------|--------------------------|
| Client | Non-Specific | | |
| Project Name | Product Evaluation | | |
| Sample Description | Half battered kerbs, (K1), Size - (914X254X125)mm | | |
| Date of production | 09.11.2024 to 12.11.2024 | Date of sampling | 14.11.2024 to 17.11.2024 |
| Date of testing | 16.11.2024 to 29.11.2024 | Sample Number | K / 24 / 074/ (1 to 11) |
| Sampled by | Alrayyan RCP | Age on test (Days) | 7 Days |
| Method variation | None | Test Location | Al Rayyan factory lab |

| DIMENSIONS & BENDING STRENGTH (BS EN 1340 -Annexure: C & F) | | | | | WATER ABSORPTION | | |
|--|---|---|------------------------------|--|-------------------------|--|---|
| Sample ID AR/K/24/ | Dimensions (mm) $l \times b \times t$ | Failure load at 714mm span (N) | Bending strength (Mpa) | Corrected Failure load for 750mm span (kN) | Sample ID | Water Absorption % (BS7263: 1994. Appendix C) | Total Water Absorption % (BSEN 1340 Annex. E) |
| 074/1 | 914*254*125 | 15400 | 4.4 | 14.7 | 074/9 | 2.0 | 5.6 |
| 074/2 | 914*254*125 | 15500 | 4.4 | 14.8 | | | |
| 074/3 | 914*254*125 | 15900 | 4.6 | 15.1 | 074/10 | 1.9 | 5.4 |
| 074/4 | 914*254*125 | 16400 | 4.7 | 15.6 | | | |
| 074/5 | 914*254*125 | 16200 | 4.6 | 15.4 | 074/11 | 2.1 | 5.8 |
| 074/6 | 914*254*125 | 15700 | 4.5 | 14.9 | | | |
| 074/7 | 914*254*125 | 16600 | 4.8 | 15.8 | Average % | 2.0 | 5.6 |
| 074/8 | 914*254*125 | 16400 | 4.7 | 15.6 | Requirement (QCS) | ≤ 3.0% | |
| | | AVERAGE | 4.6 | 15.2 | Requirement (BSEN 1340) | ≤ 6.0% | |
| | | REQUIREMENTS | ≥ 3.5 MPa | ≥ 13.3 kN | | | |
| | | | BSEN 1340 (Class-1) | QCS (2010/2014) | | | |

In - Charge (QC-Lab)



الوبيان للخرسانة الجاهزة والمنتجات الأسمنتية ذ.م.م.

ALRAYYAN Readymix Concrete & Cement Products W.L.L.

ص.ب : ٢١٠٥٨ مدينة مسيعيد الصناعية في قطر فاكس : ٤٤٣٦٧٣٤٢ س.ت : ٢٦٠٩٨

P.O. Box: 21058 Mesaieed Industrial City , Qatar Fax: +974 44367342 C.R. No.: 26098

توريد / اشعار نقل

Transport Memo / Delivery Note

Form Number F1504 Revision 00 Dated 01 February 2016

Delivery Order No. : 87742

رقم اشعار توريد :

Customer Order / LPO No. : 553010234

رقم طلب شراء :

Customer : العميل :

Address : عنوان :

Tel :

Fax :

Remarks:

Ac. Cart Cons. Co

تلفون :

فاكس :

ملاحظات :

Date :

04/12/2024

التاريخ :

Site Contact :

Site Address :

هاتف الموقع :

مكان التسليم :

Tel :

Fax :

تلفون :

فاكس :

50479192

Transporter : Al Rayyan

النقل :

Driver Name :

اسم السائق :

Arrival Time :

وقت الوصول :

Truck No. :

64070

رقم السيارة :

Driver's Tel. :

305678

هاتف السائق :

Departure Time :

وقت المغادرة :


| الرقم Sr. No. | رمز Code | البيان / ملاحظات Description / Remarks | الوحدة Unit | الكمية Quantity |
|------------------|-------------|---|----------------|--------------------|
|------------------|-------------|---|----------------|--------------------|

01.

HFB FERRSTONE - K 1

also

210



SIGN. *[Signature]*

Goods Received in good Condition

استلمت البضاعة الموضحة بحالة جيدة

Name : RINKO IAI, الاسم :

Signature : *[Signature]* التوقيع :

Transport Charges :

Loading Unloading Charges :

Prepared By : *[Signature]* اعدته *[Signature]*

Metric : مراجع :

Driver's Signature : *[Signature]* توقيع السائق :

أجر نقل :

التحميل / التفريغ :


- Signed Delivery Note must be returned with driver

- No deduction or complains will be accepted after signing this memo.

- يجب اعادة هذا الاشعار مع السائق
- لا يقبل أي خصم أو شكوى بعد توقيع هذا الاشعار

Mesaleed Industrial area,
Street- 713, Plot # 42
P O Box # 21058
Doha, Qatar

Mob.: +974 66140048
Fax.: 974 44367342
E-mail: hazem.eladawy@alrayyanrcp.com



ALRAYYAN Ready Mix Concrete & Cement Products

(F0949, REV 02, Dt 14.4.2018)

TEST REPORTS OF CONCRETE KERBS

| | |
|------------|---------------------|
| REPORT No. | AR / BTW / 24 / 073 |
| DATE | 19.11.2024 |

| | | | |
|--------------------|---|--------------------|--------------------------|
| Client | Non-Specific | | |
| Project Name | Product Evaluation | | |
| Sample Description | Half battered kerbs, (K1), Size - (914X254X125)mm | | |
| Date of production | 02.11.2024 to 05.11.2024 | Date of sampling | 07.11.2024 to 10.11.2024 |
| Date of testing | 09.11.2024 to 19.11.2024 | Sample Number | K / 24 / 073 / (1 to 11) |
| Sampled by | Alrayyan RCP | Age on test (Days) | 7 Days |
| Method variation | None | Test Location | Al Rayyan factory lab |

| DIMENSIONS & BENDING STRENGTH (BS EN 1340 -Annexure: C & F) | | | | | WATER ABSORPTION | | |
|--|---------------------------------|---|------------------------------|--|----------------------|--|--|
| Sample ID AR/K/24/ I | Dimensions (mm) l * b * t | Failure load at 714mm span (N) | Bending strength (Mpa) | Corrected Failure load for 750mm span (kN) | Sample ID | Water Absorption % (BS7263: 1994. Appendix C) | Total Water Absorption % (BSEN 1340 Annex E) |
| 073/1 | 914*254*125 | 14400 | 4.1 | 13.7 | 073/9 | 1.9 | 5.2 |
| 073/2 | 914*254*125 | 15000 | 4.3 | 14.3 | | | |
| 073/3 | 914*254*125 | 15400 | 4.4 | 14.7 | 073/10 | 1.9 | 5.2 |
| 073/4 | 914*254*125 | 15100 | 4.3 | 14.4 | | | |
| 073/5 | 914*254*125 | 16300 | 4.7 | 15.5 | 073/11 | 1.9 | 5.4 |
| 073/6 | 914*254*125 | 15800 | 4.5 | 15.0 | | | |
| 073/7 | 914*254*125 | 15600 | 4.5 | 14.9 | Average % | 1.9 | 5.3 |
| 073/8 | 914*254*125 | 17400 | 5.0 | 16.6 | Requirement (QCS) | ≤ 3.0% | |
| AVERAGE | | | | 4.5 | 14.9 | Requirement (BSEN 1340) | |
| REQUIREMENTS | | | | ≥ 3.5 MPa | ≥ 13.3 kN | | |
| | | | | BSEN 1340 (Class-1) | QCS (2010/2014) | | |

In - Charge (QC-Lab)

PURCHASE ORDER

Alcat Contracting Company

PO Box: 00681, Al Ummah Office Building, C-Ring

Doha Qatar

Email: info@alcatqatar.com

Tel: 44434241 Fax: 44412872



PURCHASE ORDER DETAILS

| | | | | | |
|--------------|---------------------------------------|------------|-------------|------------|---------------------------|
| PO No. | 5530102345 | PO Date | 30/03/2024 | Pay Term | within 90 days Due net |
| PO Amend No. | | Amend Date | | Currency | QAR |
| PO Status | Open | Type | General | Invoice To | Alcat Contracting Company |
| Project Code | PR-313 | Offer No | | Pay Mode | Payment method(Ahli Bank) |
| Project Name | ZF-136 -Roads Maintenance 26-Gharrafa | Pur Group | 140-Project | Import | NO |

SUPPLIER DETAILS

| | | | | |
|----------------|---|--|--|----------------------|
| Supplier Name | AL RAYYAN READYMIX CONCRETE & CEMENT PRODUCTS | | | Mode of Transport |
| Supplier Code | 20302613 | | | Partial Shipment Yes |
| Contact Person | Contact Address MESAIEED INDUSTRIAL CITY, | | | Transhipment |
| Tel No. | 44451000 | | | Remarks |
| Fax | 44451000 | | | |
| Mobile | 31143624 | | | |
| Email | sales@alrayyanrep.com | | | |

ITEM DETAILS

| S.No | PO Line | Item Code and Description | Sh.No | Need Date | UOM | Quantity | Unit Rate | Value |
|-------------|---------|---------------------------------------|-------|------------|-----|----------|-----------|-----------|
| 1 | 00010 | 100001332 - PRECAST CONCRETE KRB K1 . | 0001 | 26/03/2024 | EA | 2,000.00 | 12.00/1 | 24,000.00 |
| Gross Price | | | | | | | | 24,000.00 |
| Grand Total | | | | | | | | 24,000.00 |

Amount in Words: Qatari Riyal Twenty-Four Thousand and Zero dirham Only

For Alcat Contracting Company

Delivery Address : Alcat Contracting Company

(Authorized Signatory)

Document Level Note :

- 1- PRICE IS BASED ON PREVIOUS PO REF. 5530102213, DATED 24/02/2024.
- 2- RAISED KERB SIZE: 125 X 254 X 914MM K1
- 3- MATERIALS TO BE DELIVERED MUST BE AS PER APPROVED MATERIAL SUBMITTAL.
- 4- DELIVERY: TO OUR SITE IN AL UDEID AIR BASE. OUR CONTACT PERSON Mr. DANISH MOB. 5071 0523.
- 6- PAYMENT: 90 DAYS CREDIT FROM THE DATE OF DELIVERY & SUBMISSION OF INVOICE.
- 7- ALCAT RESERVES IT'S RIGHT TO MODIFY QUANTITY AS MENTIONED IN THIS LPO AT ANY POINT OF TIME AND / OR TO CANCEL THIS LPO, IF REQUIRED.
- 8- THE SUPPLIER AGREES AND UNDERSTANDS THAT UNUSED OR EXTRA MATERIAL SHALL BE TAKEN BACK, IF REQUESTED BY ALCAT, DUE TO REASONS BEYOND THE CONTROL OF ALCAT.

Created by: Mohammad Haneef

Approved By: Hossam Banna

Mar 31, 2024

8:46:23 AM

Page 1 of 2

PO Number: 5530102345

Date: 30/03/2024

- 9- ATTACHED ANNEXURE I FORMS PART OF THIS LPO.
10- KINDLY ACKNOWLEDGE THE RECEIPT & ACCEPTANCE OF THIS LPO BY
RETURN.
* MR NO.305271.



Created by: Mohammad Haneef

Approved By: Hossam Banna



PROCUREMENT DEPARTMENT

SITE ZF-136 PR-313
REQUEST 302322
DATE 12-Dec-23

| BID ANALYSIS | | | | | | | | | | | | | | | | | | |
|---------------------------------------|-------------------------------|------|-------------------------------------|----------------|-------------|------------------------|-----------|-------------|-------------------------|-----------|-------------|----------------|-----------|-------------|-----------------------|-------------|-------------|-----------|
| Supplier Name | | | [1] Aamal Cement Ind. | | | [2] Al Rayyan Readymix | | | [3] Qatar Paving Stones | | | [4] Al Sehamat | | | [5] Qatar Clay Bricks | | | |
| Sr No. | Material Description | Unit | Qty | U/P Price | Final Price | Final Value | U/P Price | Final Price | Value | U/P Price | Final Price | Value | U/P Price | Final Price | Value | U/P Price | Final Price | Value |
| 1 | Raised Kerb K1 - 125x254x91mm | Nos | 1000 | 13.00 | 12.50 | 12,500.00 | 12.50 | 12,000.00 | 12,500.00 | 12.50 | 12,500.00 | 14.50 | 14,500.00 | 16.00 | 18.00 | 16.00 | 18.00 | 16,000.00 |
| 2 | Edge Kerb K9 - 50x255x914mm | Nos | 1000 | 7.00 | 7.00 | 7,000.00 | 7.75 | 7,000.00 | 9.00 | 9.00 | 9,000.00 | 8.50 | 8,500.00 | 11.00 | 11.00 | 11.00 | 11.00 | 11,000.00 |
| Sub-Total | | | 19,500.00 | 19,000.00 | | | — | | | 21,500.00 | | | 23,000.00 | | | 25,000.00 | | |
| Discount | | | — | | | — | | | — | | | — | | | — | | | |
| Total Cost | | | 19,500.00 | 19,000.00 | | | 21,500.00 | | | 23,000.00 | | | 23,000.00 | | | 25,000.00 | | |
| Remarks | | | — | | | — | | | — | | | — | | | — | | | |
| Payment Terms | | | 90 Days credit | 90 Days credit | | | Advance | | | Advance | | | Advance | | | 60 Days PDC | | |
| Recommendation from the responsible : | | | Prepared & Checked By | | | Procurement | | | Finance | | | GM | | | — | | | |
| Proposed Supplier & Reason | | | Al Rayyan Readymix Lowest Bidder | | | — | | | — | | | — | | | — | | | |
| Supplier | | | — | | | — | | | — | | | — | | | — | | | |